

CENTRIFUGAL PUMP P-102 ROUTINE INSPECTION REPORT (APRIL 2026)

1.0 Equipment Identification

Asset ID: P-102
Equipment Description: Centrifugal Crude Charge Pump
Unit: Unit 101 — Crude Distillation
Inspection Date: 2026-04-18
Lead Reliability Engineer: R. Sharma

2.0 Measured Operating Parameters

Pump P-102 quarterly condition monitoring:

- Overall Vibration Velocity (RMS): 2.8 mm/s (Moderate elevation noted)
- Drive End Bearing Temperature: 71°C
- Non-Drive End Bearing Temperature: 69°C
- Discharge Pressure: 14.0 bar
- Suction Pressure: 2.0 bar

3.0 Findings & Status

Pump P-102 — Vibration: 2.8 mm/s. Temperature: 71°C. Status: Acceptable. Slight elevation noted from Jan baseline (2.1 mm/s -> 2.8 mm/s). Continued quarterly monitoring advised.